



# *CITY COUNCIL AGENDA REPORT*

---

MEETING DATE: September 20, 2004

ITEM NUMBER:

**SUBJECT:** REHABILITATION OF STREETS CITYWIDE - CITY PROJECT NO. 03-17

**DATE:** SEPTEMBER 8, 2004

**FROM:** PUBLIC SERVICES DEPARTMENT/ENGINEERING DIVISION

**PRESENTATION BY:** WILLIAM J. MORRIS, DIRECTOR OF PUBLIC SERVICES

**FOR FURTHER INFORMATION CONTACT:** ERNESTO MUNOZ, CITY ENGINEER, (714) 754-5343

---

## **RECOMMENDATION:**

1. Accept the work performed by R.J. Noble Company and authorize the Deputy City Clerk to file the Notice of Completion.
2. Release the Labor and Material Bond seven months after the filing date; release the Faithful Performance Bond six months after the filing date; and release the retention monies 35 days after the Notice of Completion filing date.

## **BACKGROUND:**

At the regular Council meeting of September 15, 2003, a construction contract in the amount of \$919,771.05 was awarded to R.J. Noble Company, 15505 E. Lincoln Avenue, Orange, CA, 92856.

The project scope of work consisted of the complete removal of the existing roadway; construction of a full-depth asphalt concrete pavement section; construction of a new Asphalt Rubber Hot Mix (ARHM) roadway driving surface; reconstruction of damaged curb and gutter; placement of new traffic striping and markings; installation of debris screens on catch basins as required by the National Pollutant Discharge Elimination System (NPDES) Program; and all other work necessary for the completion of the project. The list of locations within the scope of work is included as "Attachment 1."

## **ANALYSIS:**

The work required by the contract documents was completed without changes on August 3, 2004, to the satisfaction of the City Engineer and the Director of Public Services. There were no change orders or adjustments to the quantities, and the final contract cost amounted to \$919,771.05. A report of the final costs is shown herein as "Attachment 2."

Engineering staff has collected and reviewed all labor compliance documents for adherence with the project guidelines. As of this date, there are no Stop Notices filed against the monies due to R.J. Noble Company.

**ALTERNATIVES CONSIDERED:**

There were no alternatives considered for this item.

**FISCAL REVIEW:**

There is no fiscal impact due to this item.

**LEGAL REVIEW:**

There is no legal review required on this item.

**CONCLUSION:**

It is recommended that the City Council authorize staff to file the Notice of Completion; release the remaining retention monies 35 days after the Notice of Completion filing date; and release the bonds accordingly.

---

ERNESTO MUNOZ  
City Engineer

---

WILLIAM J. MORRIS  
Director of Public Services

DISTRIBUTION: City Manager  
Acting City Attorney  
Deputy City Clerk  
Staff  
File

ATTACHMENTS: "1" [List of Work Locations](#)  
"2" [Cost Summary](#)

File Name Accept Rehab Citywide  
Streets Report

Date 09-08-04

Time 9:00 a.m.